



WEI-IMS II, LLC  
 143 LeFleurs Square  
 Jackson, MS 39211  
 Office 601-355-9526  
 Fax 601-352-3945

# CONSTRUCTION PROJECT STATUS REPORT FOR THE HINDS COUNTY BOARD OF SUPERVISORS – MAR19

CONSTRUCTION OF HINDS PARKWAY PROJECT - SEGMENT 2 FROM PARKS ROAD TO DAVIS ROAD (3.53 MILES OF ROAD CONSTRUCTION). FEDERAL AID PROJECT NO. MS-024-125(4)B.

## PROJECT SUMMARY

<b>REPORT DATE</b>	<b>PROJECT NAME</b>	<b>PREPARED BY</b>
April 15, 2019	Hinds County Byram Clinton/Norrell Corridor Project ( <b>Hinds Parkway</b> )	WEI-IMS II, LLC

## STATUS SUMMARY

- Prepared roadbed for surface course.
- Continued to install curb and gutter at Siwell / Davis Rd.
- Completed earthwork and roadbed work South of Big Creek Road.
- Continued work to install drainage system south of South of Big Creek to Siwell Road.
- Installed and completed waterline at Big Creek Connector. Water was shut off on April 10, 2019 from 9:00am to 4:00pm.
- Continued to install and maintain erosion control BMP's throughout construction site.

## PROJECT OVERVIEW

CONSTRUCTION ACTIVITIES	% DONE	BEGINNING DATE	ANTICIPATED COMPLETION	ON TRACK?
Placement of Traffic Control Signs	90%	June 15, 2017	On-going	YES
Mobilization of Equipment	90%	June 16, 2017	On-going	YES
Clearing and Grubbing	100%	July 8, 2017	July 3, 2018	YES

Installation of Drainage Systems	99%	August 2, 2017	On-going	YES
Bridge Construction	100%	October 2, 2017	June 25, 2018	YES
Lime Treatment	100%	January 25, 2018	March 15, 2019	YES
Curb and Gutter Installation	99%	February 2, 2018	On-going	YES
Asphalt Paving	80%	March 4, 2018	On-going	YES

(see attached construction Photos taken 3/2019)

**CONTRACTORS NEXT ACTIVITY**

CATEGORY	%DONE	BEGINNING DATE	ANTICIPATED COMPLETION	NOTES
<b>Final asphalt lift</b>		<b>TBD</b>		

**ISSUE HISTORY**

ISSUE	ASSIGNED TO	DATE COMPLETED
<b>Supplemental Agreement #1 between HCBOS and Eutaw Construction Company</b>	<b>Charles Sims, HC Public Works Director</b>	<b>Approved August 21, 2017</b>
<b>Supplemental Agreement #2 between HCBOS and Eutaw Construction Company</b>	<b>Charles Sims, HC Public Works Director</b>	<b>Approved August 21, 2017</b>
<b>Supplemental Agreement #3 between HCBOS and Eutaw Construction Company</b>	<b>Charles Sims, HC Public Works Director</b>	<b>Approved October 16, 2017</b>
<b>Supplemental Agreement #4 between HCBOS and Eutaw Construction Company</b>	<b>Charles Sims, HC Public Works Director</b>	<b>Approved December 18, 2017</b>
<b>Supplemental Agreement #5 between HCBOS and Eutaw Construction Company</b>	<b>Charles Sims, HC Public Works Director</b>	<b>Approved July 2, 2018</b>
<b>Supplemental Agreement #6 between HCBOS and Eutaw Construction Company</b>	<b>Charles Sims, HC Public Works Director</b>	<b>Approved August 6, 2018</b>
<b>Supplemental Agreement #7 between HCBOS and Eutaw Construction Company</b>	<b>Charles Sims, HC Public Works Director</b>	<b>Approved January 22, 2019</b>

**CONSTRUCTION MANAGEMENT/MONITORING**

ISSUE	ASSIGNED TO	DATE COMPLETED
<b>Construction Staking (Survey)</b>	<b>WEI-IMS II LLC</b>	<b>On-going</b>
<b>Construction Inspection/Review</b>	<b>WEI-IMS II LLC</b>	<b>On-going</b>
<b>Density Tests/Concrete Tests</b>	<b>Burns Cooley Dennis</b>	<b>On-going</b>
<b>Stormwater Inspection</b>	<b>Thompson Engineering</b>	
<b>Project Oversight</b>	<b>Office of State-Aid Road Construction</b>	<b>On-going</b>









