



WEI-IMS II, LLC
 143 LeFleurs Square
 Jackson, MS 39211
 Office 601-355-9526
 Fax 601-352-3945

CONSTRUCTION PROJECT STATUS REPORT FOR THE HINDS COUNTY BOARD OF SUPERVISORS – FEB19

CONSTRUCTION OF HINDS PARKWAY PROJECT - SEGMENT 2 FROM PARKS ROAD TO DAVIS ROAD (3.53 MILES OF ROAD CONSTRUCTION). FEDERAL AID PROJECT NO. MS-024-125(4)B.

PROJECT SUMMARY

REPORT DATE	PROJECT NAME	PREPARED BY
March 4, 2019	Hinds County Byram Clinton/Norrell Corridor Project (Hinds Parkway)	WEI-IMS II, LLC

STATUS SUMMARY

- Completed the asphalt base course and prepared roadbed for surface course.
- Continued Asphalt operations Siwell/Davis Road intersection.
- Continued to install curb and gutter at Siwell / Davis Rd.
- Continued earthwork and roadbed work South of Big Creek Road.
- Continued work to install drainage system south of South of Big Creek to Siwell Road.
- Continued to install and maintain erosion control BMP's throughout construction site.

PROJECT OVERVIEW

CONSTRUCTION ACTIVITIES	% DONE	BEGINNING DATE	ANTICIPATED COMPLETION	ON TRACK?
Placement of Traffic Control Signs	90%	June 15, 2017	On-going	YES
Mobilization of Equipment	90%	June 16, 2017	On-going	YES
Clearing and Grubbing	100%	July 8, 2017	July 3, 2018	YES

Installation of Drainage Systems	99%	August 2, 2017	On-going	YES
Bridge Construction	100%	October 2, 2017	June 25, 2018	YES
Lime Treatment	95%	January 25, 2018	On-going	YES
Curb and Gutter Installation	95%	February 2, 2018	On-going	YES
Asphalt Paving	70%	March 4, 2018	On-going	YES

(see attached construction Photos taken 2/2019)

CONTRACTORS NEXT ACTIVITY

CATEGORY	%DONE	BEGINNING DATE	ANTICIPATED COMPLETION	NOTES
Developing Traffic Plan for closure of Big Creek Road	50%	TBD		

ISSUE HISTORY

ISSUE	ASSIGNED TO	DATE COMPLETED
Supplemental Agreement #1 between HCBOS and Eutaw Construction Company	Charles Sims, HC Public Works Director	Approved August 21, 2017
Supplemental Agreement #2 between HCBOS and Eutaw Construction Company	Charles Sims, HC Public Works Director	Approved August 21, 2017
Supplemental Agreement #3 between HCBOS and Eutaw Construction Company	Charles Sims, HC Public Works Director	Approved October 16, 2017
Supplemental Agreement #4 between HCBOS and Eutaw Construction Company	Charles Sims, HC Public Works Director	Approved December 18, 2017
Supplemental Agreement #5 between HCBOS and Eutaw Construction Company	Charles Sims, HC Public Works Director	Approved July 2, 2018
Supplemental Agreement #6 between HCBOS and Eutaw Construction Company	Charles Sims, HC Public Works Director	Approved August 6, 2018
Supplemental Agreement #7 between HCBOS and Eutaw Construction Company	Charles Sims, HC Public Works Director	Approved January 22, 2019

CONSTRUCTION MANAGEMENT/MONITORING

ISSUE	ASSIGNED TO	DATE COMPLETED
Construction Staking (Survey)	WEI-IMS II LLC	On-going
Construction Inspection/Review	WEI-IMS II LLC	On-going
Density Tests/Concrete Tests	Burns Cooley Dennis	On-going
Stormwater Inspection	Thompson Engineering	
Project Oversight	Office of State-Aid Road Construction	On-going











